

測 量 成 果 表

工事名 知名町役場 新庁舎建設予定地の現況地盤高の測定

測定日 令和2年5月3日

測定項目 地盤高測定

測定者 濱崎 正弘

測 点	B S	I H	F S	測定地盤高	備 考
KBM.	0.526	20.526		20.000	
12-244			0.972	19.554	
12-245			3.074	17.452	
12-246			3.598	16.928	
12-247			3.378	17.148	
13-158			3.056	17.470	
12-244	2.702	22.246		19.544	
12K-242			0.086	22.160	
12-243			0.956	21.290	
13-100			0.906	21.340	
国営1			1.127	21.119	
国営2			1.142	21.104	
あしび1			1.740	20.506	
あしび2			1.807	20.439	
境界2			0.750	21.496	
12-243	2.870	24.160		21.290	
13-114			0.742	23.418	
KBM.	1.245	21.245		20.000	
白線1			1.208	20.037	
白線2			1.160	20.085	
境界1			1.113	20.132	
備 考					